

POST-DEVELOPMENT CONDITIONS									
WATERSHED	BRUSH	BLDG/FDN	GRASS	GRAVEL	IMPERVIOUS	RAILBED	STONE	WOODS	TOTAL
ID	C	98	C	C	98	55	70	C	AREA
1S	0.00	0.15	2.45	0.02	0.50	0.00	0.00	35.06	38.18
2S	4.45	0.18	3.86	0.94	0.53	0.50	0.12	6.26	16.84
2SA	0.31	0.15	0.94	0.00	0.78	0.00	0.01	2.06	4.25
2SB	0.11	0.15	0.57	0.00	0.76	0.00	1.47	0.00	3.06
3S	1.88	0.18	0.17	0.47	0.36	0.39	1.31	1.25	6.01
3SA	0.00	0.83	0.00	0.00	0.04	0.00	4.65	0.00	5.52
3SB	0.43	0.04	0.24	0.00	0.57	0.00	0.31	0.00	1.59
4S	1.38	0.34	3.23	0.95	0.97	0.00	0.00	10.74	17.61
(ALL AREAS ARE IN ACRES)									93.06

SOILS LEGEND

ABBREVIATION	SOIL TYPE	SLOPE (%)	HYDROLOGIC SOIL GROUP	VEGETATED PERMISSIBLE VELOCITY (FT/S)
BoB	BOOTHBAY	3 TO 8	C	3.0
BvB	BRAYTON	0 TO 8	C	3.0
BoB3	BOOTHBAY	25 TO 45	C	3.0
PaB	PERU	3 TO 8	C	3.5
PbB	PERU	3 TO 8	C	3.5
Sw	SWANVILLE	0 TO 8	C	3.0
Ud	UDORTHERTS	0 TO 3	C	3.0


NOTES

- SEE DRAWING 179023-C1 FOR GENERAL NOTES AND LEGEND.
- SEE MATRIX SERVICE DRAWING 2001-01 FOR SPECIFIC BUILDING AND EQUIPMENT LAYOUT.

ISSUED FOR PERMITTING
NOT FOR CONSTRUCTION

POST-DEVELOPMENT DRAINAGE PLAN
SCALE: 1"=120'

NO.	REVISION	DATE	BY	CK	P.E. STAMPED BY	P.E. No.
C	APP. NAME; PIPELINE; BOUNDARY	4/5/12	CMH	SJW	DTB	6796



CLIENT APPROVAL

APPROVED BY _____

COMPANY _____

DATE _____

PGT DESIGNED

CMH DRAWN

PMM CHECKED

DTB APPROVED

POST-DEVELOPMENT DRAINAGE PLAN
DCP SEARSPORT PROPANE TERMINAL

DCP SEARSPORT, LLC

MAINE


SEARSPORT

249 WESTERN AVENUE
AUGUSTA, ME 04330
PROJECT NO: 179023
DATE: 06/08/11

179023-C2

REV. C

SCALE: 1"=120'




- DEWATERING DETAIL NOTES:**
1. DIRT BAG MATERIAL BASED ON PARTICLE SIZE IN DIRTY WATER, I.E. FOR COARSE PARTICLES A WOVEN MATERIAL; FOR SILTS/CLAYS A NON-WOVEN MATERIAL.
 2. DO NOT OVER PRESSURIZE DIRT BAG OR USE BEYOND CAPACITY.
 3. LOCATE DISCHARGE SITE AS INDICATED ON SITE GRADING PLAN.
 4. DOWNGRADIENT RECEIVING AREA MUST BE WELL VEGETATED OR OTHERWISE STABLE FROM EROSION, E.G. FOREST FLOOR OR COARSE GRAVEL/STONE.
 5. DISCHARGE NOT PERMITTED WITHIN 75' OF A STREAM OR WETLAND.


DEWATERING SYSTEM DETAIL
NOT TO SCALE

DEWATERING NOTES


1. THE CONTRACTOR SHALL INSTALL, MAINTAIN, AND OPERATE ALL CHANNELS, SUMPS, AND ALL OTHER TEMPORARY DIVERSION AND PROTECTIVE WORKS NEEDED TO DIVERT STREAM FLOW AND OTHER SURFACE WATER THROUGH OR AROUND THE CONSTRUCTION SITE. CONTROL OF SURFACE WATER SHALL BE CONTINUOUS DURING THE PERIOD THAT DAMAGE TO CONSTRUCTION WORK COULD OCCUR.
2. OPEN EXCAVATIONS SHALL BE DEWATERED AND KEPT FREE OF STANDING WATER AND MUDDY CONDITIONS AS NECESSARY FOR THE PROPER EXECUTION OF THE WORK. THE CONTRACTOR SHALL FURNISH, INSTALL, OPERATE, AND MAINTAIN ALL DRAINS, SUMPS AND ALL OTHER EQUIPMENT REQUIRED TO PROPERLY DEWATER THE SITE. DEWATERING SYSTEMS THAT CAUSE A LOSS OF SOIL FINES FROM THE FOUNDATION AREAS WILL NOT BE PERMITTED.
3. INSTALL DIVERSION DITCHES OR BERMS IF NECESSARY TO MINIMIZE THE AMOUNT OF CLEAN STORM WATER RUNOFF ALLOWED INTO THE EXCAVATED AREA.
4. REMOVAL OF WATER FROM THE CONSTRUCTION SITE SHALL BE ACCOMPLISHED SO THAT EROSION AND THE TRANSPORTING OF SEDIMENT AND OTHER POLLUTANTS ARE MINIMIZED.
5. DISCHARGE DEWATERING EFFLUENT TO AREAS AS INDICATED ON THE SITE GRADING PLAN. DISCHARGE SHALL BE IN SHEET FLOW.
6. DEWATERING IN PERIODS OF INTENSE, HEAVY RAIN, WHEN THE INFILTRATIVE CAPACITY OF THE SOIL IS EXCEEDED, SHALL BE AVOIDED.
7. FLOW TO THE SEDIMENT REMOVAL STRUCTURE MAY NOT EXCEED THE STRUCTURE'S CAPACITY TO SETTLE AND FILTER FLOW OR THE STRUCTURE'S VOLUME CAPACITY.
8. WHEN TEMPORARY WORKS ARE NO LONGER NEEDED, THE CONTRACTOR SHALL REMOVE AND RETURN THE AREA TO A CONDITION SIMILAR TO THAT WHICH EXISTED BEFORE CONSTRUCTION. AREAS WHERE TEMPORARY WORKS WERE LOCATED SHALL BE GRADED FOR SLIGHTLY APPEARANCE WITH NO OBSTRUCTION TO NATURAL SURFACE WATER FLOWS OR THE PROPER FUNCTIONING AND ACCESS TO THE WORKS OF IMPROVEMENT INSTALLED. THE CONTRACTOR SHALL EXERCISE EXTREME CARE DURING THE REMOVAL STAGES TO MINIMIZE THE LOSS OF SOIL SEDIMENT AND DEBRIS THAT WAS TRAPPED DURING CONSTRUCTION.



TYPICAL RIP RAP DRAINAGE SWALE
NOT TO SCALE




TYPICAL VEGETATED DRAINAGE SWALE
NOT TO SCALE




INSTALLATION NOTES:

1. AREA CHOSEN FOR STOCKPILING OPERATIONS SHALL BE DRY AND STABLE.
2. MAXIMUM SLOPE OF STOCKPILE SHALL BE 2H:1V.
3. UPON COMPLETION OF SOIL STOCKPILING, EACH PILE SHALL BE SURROUNDED WITH EITHER SILT FENCING OR STRAW BALES, THEN STABILIZED WITH VEGETATION OR COVERED.

TYPICAL TOPSOIL STOCKPILE
NOT TO SCALE



FLARE AREA SECTION
NOT TO SCALE




TYPICAL RELOCATED STREAM SECTION
NOT TO SCALE

CONSTRUCTION NOTES:

1. 6" STONE TOPPING.
 - 1.1. CRUSHED STONE TOPPING SHALL BE OBTAINED FROM ROCK OF UNIFORM QUALITY AND SHALL CONSIST OF CLEAN, ANGULAR FRAGMENTS OF QUARRIED ROCK FREE FROM SOFT DISINTEGRATED PIECES OR OTHER OBJECTIONABLE MATTER.
- 1.2. THE STONE TOPPING SHALL MEET THE FOLLOWING BLEND REQUIREMENTS:

SIEVE DESIGNATION	BLEND RATIO
1 1/2"	50% by weight
3/4"	50% by weight
2. 18" GRAVEL FILL – GRAVEL FILL SHALL MEET MDOT SPECIFICATION 703.06 "TYPE A".
3. RIP RAP – D60=6" DIAMETER (MDOT 703.29) 15" DEEP WHERE SHOWN ON PLANS INSTALL ON A NON-WOVEN GEOTEXTILE.
4. CULVERT PIPING – DRAINAGE PIPING RCP CLASS III.
5. GEOTEXTILE FABRIC – NON-WOVEN GEOTEXTILE FABRIC SHALL BE MIRAFI 140N OR APPROVED EQUAL. WOVEN GEOTEXTILE FABRIC SHALL BE MIRAFI 500X OR APPROVED EQUAL.
6. 2" DIAMETER STONE USED FOR STONE CHECK DAMS AND STABILIZED CONSTRUCTION ENTRANCES SHALL CONFORM TO THE REQUIREMENTS OF MDOT 703.31.
7. EMBANKMENT FILL SLOPES – ALL FILL SLOPE FACES SHOULD BE CONSTRUCTED AS LEVEL BENCHES WHICH ARE OVERBUILT TO FACILITATE COMPACTION. THE FINAL SLOPE FACE SHOULD BE CONSTRUCTED BY CUTTING BACK INTO THE COMPACTED CORE.



NOTES

1. SEE MATRIX SERVICE DRAWINGS 2004-01 & 2004-02 FOR ADDITIONAL CROSS SECTIONS.


ISSUED FOR PERMITTING
NOT FOR CONSTRUCTION

NO.	REVISION	DATE	BY	CK	P.E. STAMPED BY	P.E. No.
C	APPLICANT NAME	4/5/12	CMH	SJW	DTB	6796



CLIENT APPROVAL	PGT DESIGNED
	CMH DRAWN
	PMM CHECKED
	DTB APPROVED

CROSS SECTIONS & DETAILS		DCP SEARSPORT PROPANE TERMINAL	
		DCP SEARSPORT, LLC	
SEARSPORT		MAINE	
249 WESTERN AVENUE AUGUSTA, ME 04330 PROJECT NO: 179023 DATE: 05/12/11		179023-C3 SH. 1 C	
SCALE: AS NOTED			




CULVERT INLET/OUTLET PROTECTION
NOT TO SCALE


CULVERT SCHEDULE					
ID	DIAMETER	TYPE	LENGTH	INVERT IN	INVERT OUT
C-1	12"	RCP	115'	70.00	67.00
C-2	15"	RCP	80'	64.00	63.00
C-3	15"	RCP	80'	63.50	63.00
C-4	12"	RCP	25'	44.00	43.00
C-5	18"	RCP	70'	32.50	32.00
C-6	24"	RCP	320'	60.50	50.00
C-7	15"	RCP	91'	60.50	51.00
C-8	15"	RCP	38'	57.50	57.00
C-9	15"	RCP	75'	29.50	50.00

TRENCH SCHEDULE	
ID	A (MIN.)
4"-12"	0'-10"
15"	0'-10"
18"	0'-10"
24"	0'-6"
30"	0'-6"
36"	0'-6"


NOTE: SHORE TRENCH EXCAVATION AS REQUIRED TO MINIMIZE EXCAVATION AND IMPACTS TO ADJACENT UTILITIES, STRUCTURES OR PAVEMENT. TRENCHES SHALL BE CONSTRUCTED IN ACCORDANCE WITH OSHA REQUIREMENTS.




TYPICAL CULVERT TRENCH DETAIL
NOT TO SCALE





UNDERDRAIN SOIL FILTER WQ#1 CONSTRUCTION
NOT TO SCALE



UNDERDRAIN SOIL FILTER WQ#2 CONSTRUCTION
NOT TO SCALE



UNDERDRAIN SOIL FILTER WQ#3 CONSTRUCTION
NOT TO SCALE



TYPICAL CATCH BASIN
NOT TO SCALE

CATCH BASIN ELEVATION TABLE						
CATCH BASIN	A	B	C	D	E	F
#1	65.50	60.83	60.50	59.33	64.00	63.00
#2	62.00	57.83	57.50	56.33	60.67	60.00
#3	33.50	29.83	29.50	28.33	32.92	32.00

NOTES

- SEE MATRIX SERVICE DRAWINGS 2004-01 & 2004-02 FOR ADDITIONAL CROSS SECTIONS.

ISSUED FOR PERMITTING
NOT FOR CONSTRUCTION

NO.	REVISION	DATE	BY	CK	P.E. STAMPED BY	P.E. No.
B	APPLICANT NAME	4/5/12	CMH	SJW	DTB	6796




CLIENT APPROVAL	
APPROVED BY	PGT DESIGNED
COMPANY	CMH DRAWN
DATE	PMM CHECKED
	DTB APPROVED
	REVIEWED

CROSS SECTIONS & DETAILS			
DCP SEARSPORT PROPANE TERMINAL			
DCP SEARSPORT, LLC			
SEARSPORT	MAINE	179023-C3 SH. 2	REV. B
SCALE: AS NOTED	249 WESTERN AVENUE AUGUSTA, ME 04330 PROJECT NO: 179023 DATE: 06/08/11		

CONSTRUCTION SEQUENCE

1. ESTABLISH CONSTRUCTION WORKSPACE LIMITS; IDENTIFY AND MARK SENSITIVE RESOURCES.
2. CLEAR TIMBER AND BRUSH; DO NOT GRUB UNTIL JUST PRIOR TO PRELIMINARY GRADING AND ESTABLISHMENT OF TEMPORARY OR PERMANENT DRAINAGE COURSES.
3. INSTALL AND MAINTAIN SEDIMENT BARRIERS SUCH AS SILT FENCING AND/OR OTHER EROSION CONTROL BARRIERS ALONG THE DOWNHILL LIMIT OF WORK, AS SHOWN ON THE DRAWINGS. SEDIMENT BARRIER LOCATIONS MAY BE ADJUSTED IN THE FIELD BASED ON SITE CONDITIONS AS DETERMINED BY THE ENGINEERING INSPECTOR. WHERE SILT FENCE CANNOT BE TOED-IN PROPERLY DUE TO TREE ROOTS, ROCKS OR FROZEN GROUND, HAY BALES OR AN EROSION CONTROL MIX BERM MAY BE SUBSTITUTED. SILT FENCING WILL BE INSTALLED AFTER CLEARING BUT PRIOR TO GRUBBING AND GRADING ACTIVITIES; ANY EROSION ISSUES DEVELOPED DURING CLEARING WILL BE TEMPORARILY STABILIZED AS NECESSARY.
4. STABILIZE CONSTRUCTION ACCESS ROAD SURFACE, PARKING AREAS AND EQUIPMENT STORAGE AND LAYDOWN AREAS WITH MATTING, CRUSHED STONE OR GRAVEL SUBBASE AS NECESSARY TO MINIMIZE RUTTING AND AVOID PONDING.
5. CONCURRENT WITH INITIATION OF SITE GRADING, CONSTRUCT AND STABILIZE TEMPORARY DRAINAGE SWALES, DIVERSION BERMS, CHECK DAMS, AND CULVERTS WITH TEMPORARY INLET AND OUTLET STRUCTURES TO MINIMIZE SEDIMENT IN SITE RUNOFF DURING THE CONSTRUCTION OF THE ROADWAY. DEWATER IN ACCORDANCE WITH DEWATERING NOTES BELOW.
6. INSTALL PROPERLY SPACED STONE CHECK DAMS IN ANY SECTION OF DITCH WITHIN 24 HOURS OF FORMING, SHAPING OR ROUGH GRADING THAT SECTION OF DITCH.
7. MINIMIZE THE AMOUNT OF DISTURBANCE AT ANY ONE TIME BY STAGING CONSTRUCTION AS MUCH AS PRACTICAL FOR EFFICIENT CONSTRUCTION OF THE FACILITY. EXISTING GROUND COVER SHOULD BE LEFT IN PLACE WHERE FEASIBLE TO AID IN SEDIMENT RETENTION AND REDUCE EROSION POTENTIAL.
8. STABILIZE ANY NEWLY GRADED SLOPE GREATER THAN EIGHT PERCENT AND ANY SECTION OF NEWLY CONSTRUCTED DITCH USING ANCHORED EROSION CONTROL BLANKETS OR OTHER APPROVED MULCHING TECHNIQUES. STABILIZE ANY SLOPE EXCEEDING EIGHT PERCENT AND BROUGHT TO FINAL GRADE USING THE APPROVED PERMANENT STABILIZATION MEASURES FOR SLOPES. STABILIZE ANY SECTION OF DITCH BROUGHT TO FINAL GRADE USING THE APPROVED PERMANENT STABILIZATION MEASURES FOR DITCHES.
9. DUST CONTROL METHODS WILL BE EMPLOYED AFTER GRADING AND PRIOR TO FINAL STABILIZATION TO PREVENT THE BLOWING AND MOVEMENT OF DUST THROUGH THE APPLICATION OF WATER AND/OR CALCIUM CHLORIDE TO REDUCE WIND EROSION. REPETITIVE TREATMENT WILL BE APPLIED AS NEEDED TO ACCOMPLISH CONTROL.
10. APPLY TEMPORARY SEED AND/OR MULCH TO ANY EXPOSED AREAS WHERE ACTIVITY IS NOT ANTICIPATED FOR 30 DAYS OR MORE, OR WHERE ACTIVITY HAS NOT OCCURRED WITHIN 30 DAYS. TEMPORARILY MULCH ANY EXPOSED AREAS WITHIN 100 FEET OF A WETLAND WHERE ACTIVITY IS NOT ANTICIPATED OR HAS NOT OCCURRED IN 7 DAYS.
11. UNLESS CLEAR WATER IS PRESENT, DEWATERING OF EXCAVATIONS MUST BE DONE THROUGH A GEOTEXTILE-LINED SEDIMENT CONTAINMENT STRUCTURE OR THROUGH A FILTER BAG THAT DISCHARGES TO A VEGETATED AREAS. CONTROL AND DIRECT RUNOFF FROM THE EXCAVATED AREAS TO THE STABILIZED SITE DRAINAGE SYSTEM USING STABILIZED WATER BARS AND/OR HAY BALES. THE STRUCTURE OR FILTER BAG WILL BE SIZED APPROPRIATELY TO ACCOMMODATE THE PUMPING RATE AND VOLUMES. SEDIMENT TRAPS WILL BE CLEANED OUT AND/OR REPLACED AS NEEDED TO PREVENT EXCEEDING THEIR CAPACITY AND EFFECTIVENESS.
12. REMOVE EXCESS SPOILS FROM SITE THAT WILL NOT BE USED FOR THE FINAL DESIGN AND STABILIZATION. STOCKPILED SOILS THAT REMAIN IN PLACE FOR 48 HOURS OR MORE WILL BE CONTAINED WITH SEDIMENT BARRIERS SUCH AS SILT FENCE, HAY BALES OR EQUIVALENT. THE SEDIMENT BARRIERS SHALL BE ADEQUATELY LOCATED AND REINFORCED TO HANDLE A SIGNIFICANT RAIN EVENT AND THE POTENTIAL SLUMPING OF THE PILE. BETWEEN APRIL 15 AND OCTOBER 1, APPLY TEMPORARY SEED AND MULCH TO A STOCKPILE THAT IS NOT EXPECTED TO BE DISTURBED WITHIN 30 DAYS. APPLY ANCHORED MULCH DAILY, AS NEEDED, DURING WINTER CONSTRUCTION.
13. INSPECT AND REPAIR EROSION CONTROL MEASURES WEEKLY IN AREAS OF ACTIVE CONSTRUCTION AND AFTER RAINFALL OF 1 INCH OR GREATER WITHIN A 24-HOUR PERIOD. REMOVE ACCUMULATED SEDIMENT WHEN IT REACHES 1/3 THE HEIGHT OF THE BARRIER.
14. MONITOR PUBLIC ROADS FOR SIGNS OF TRACKING OR SPILLING OF SPOIL MATERIAL AND CLEANUP AS NEEDED.
15. COMPLETE FINAL GRADING AND STABILIZATION OF EARTHEN STRUCTURES SUCH AS DIVERSION BERMS AND SWALES THAT WILL CONTROL RUNOFF.
16. FINISH GRADE AND REPLACE TOPSOIL OR LOAM IN DISTURBED AREAS. SEED AND MULCH DISTURBED AREAS WITHIN 2 WEEKS OF FINAL GRADING, WEATHER PERMITTING.
17. MAINTAIN ALL TEMPORARY EROSION CONTROLS AND SEDIMENT BARRIERS UNTIL VEGETATION HAS BEEN ESTABLISHED OVER 85-90% OF THE AREA TO BE REVEGETATED. RESEED SPARSELY VEGETATED AREAS.
18. REMOVE ALL TEMPORARY EROSION AND SEDIMENTATION CONTROL MEASURES ONCE THE SITE IS PERMANENTLY STABILIZED.
19. FOR ADDITIONAL DETAILS, CONSULT THE MAINE EROSION CONTROL AND SEDIMENT CONTROL HANDBOOK FOR CONSTRUCTION BEST MANAGEMENT PRACTICES (2003) AND MDEP WINTER CONSTRUCTION GUIDELINES (1999).



1. PREPARE SOIL BEFORE INSTALLING BLANKETS, INCLUDING ANY NECESSARY APPLICATION OF LIME, FERTILIZER, AND SEED. NOTE: WHEN USING CELL-O-SEED DO NOT SEED PREPARED AREA. CELL-O-SEED MUST BE INSTALLED WITH PAPER SIDE DOWN.
 2. BEGIN AT THE TOP OF THE SLOPE BY ANCHORING THE BLANKET IN A 6" DEEP X 6" WIDE TRENCH WITH APPROXIMATELY 12" OF BLANKET EXTENDED BEYOND THE UP-SLOPE PORTION OF THE TRENCH. ANCHOR THE BLANKET WITH A ROW OF STAPLES/STAKES APPROXIMATELY 12" APART IN THE BOTTOM OF THE TRENCH. BACKFILL AND COMPACT THE TRENCH AFTER STAPLING. APPLY SEED TO COMPACTED SOIL AND FOLD REMAINING 12" PORTION OF BLANKET BACK OVER SEED AND COMPACTED SOIL. SECURE BLANKET OVER COMPACTED SOIL WITH A ROW OF STAPLES/STAKES SPACED APPROXIMATELY 12" APART ACROSS THE WIDTH OF THE BLANKET.
 3. ROLL THE BLANKETS (A) DOWN OR (B) HORIZONTALLY ACROSS THE SLOPE. BLANKETS WILL UNROLL WITH APPROPRIATE SIDE AGAINST THE SOIL SURFACE. ALL BLANKETS MUST BE SECURELY FASTENED TO SOIL SURFACE BY PLACING STAPLES/STAKES IN APPROPRIATE LOCATIONS AS SHOWN IN THE STAPLE PATTERN GUIDE. WHEN USING OPTIONAL DOT SYSTEM, STAPLES/STAKES SHOULD BE PLACED THROUGH EACH OF THE COLORED DOTS CORRESPONDING TO THE APPROPRIATE STAPLE PATTERN.
 4. THE EDGES OF PARALLEL BLANKETS MUST BE STAPLED WITH APPROXIMATELY 2"-5" OVERLAP DEPENDING ON BLANKET TYPE. TO ENSURE PROPER SEAM ALIGNMENT, PLACE THE EDGE OF THE OVERLAPPING BLANKET (BLANKET BEING INSTALLED ON TOP) EVEN WITH THE COLORED SEAM STITCH ON THE PREVIOUSLY INSTALLED BLANKET.
 5. CONSECUTIVE BLANKETS SPLICED DOWN THE SLOPE MUST BE PLACED END OVER END (SHINGLE STYLE) WITH AN APPROXIMATE 3" OVERLAP. STAPLE THROUGH OVERLAPPED AREA, APPROXIMATELY 12" APART ACROSS ENTIRE BLANKET WIDTH.
- NOTE:
*IN LOOSE SOIL CONDITIONS, THE USE OF STAPLE OR STAKE LENGTHS GREATER THAN 6" MAY BE NECESSARY TO PROPERLY SECURE THE BLANKETS.

EROSION CONTROL BLANKET INSTALLATION

NOT TO SCALE

MULCH AND SEEDING SPECIFICATIONS

SUMMARY OF TEMPORARY AND PERMANENT MULCH APPLICATION REQUIREMENTS			
CONDITION	TIMING	MULCH TYPE ^{1,2}	APPLICATION RATES ³
TEMPORARY			
WITHIN 100 FEET OF WETLANDS	IF NO ACTIVITY IN EXPOSED AREAS FOR 7 DAYS, OR PRIOR TO A STORM EVENT	STRAW MULCH OR ECM OR WOOD FIBER MULCH	2 TONS/ACRE 2000 LB./ACRE
ALL DISTRIBUTED AREAS OF THE CONSTRUCTION WORKSPACE	APPLY MULCH TO ALL EXPOSED AREAS IF NO ACTIVITY OCCURS WITHIN 30 DAYS. APPLY MULCH AND TEMPORARY SEEDING SOONER WHEN IT CAN BE ANTICIPATED THAT ACTIVITY IS NOT GOING TO OCCUR WITHIN 30 DAYS.	STRAW MULCH OR ECM OR WOOD FIBER MULCH	2 TONS/ACRE 2000 LB./ACRE ³
ALL EXPOSED SOIL IN INACTIVE WORK AREAS IS TO BE MULCHED AS SOON AS EARTHWORK IN THE AREA IS COMPLETED	NOVEMBER 1 – APRIL 15	STRAW MULCH OR ECM OR WOOD FIBER MULCH	3 TONS/ACRE 2000 LB./ACRE
PERMANENT			
ON ALL EXPOSED AREAS AFTER SEEDING TO STABILIZE THE SOIL SURFACE	PERMANENT GRASS AND/OR LEGUME SEEDING COVERED BY HAY OR STRAW MULCH ON ALL AREAS THAT HAVE BEEN RESTORED TO FINAL GRADE. THIS DOES NOT APPLY TO AREAS STABILIZED BY OTHER MEANS SUCH AS JUTE MATTING OR PERMANENT EROSION CONTROL MIX.	CRIMPED STRAW MULCH OR PAPER MULCH OR WOOD FIBER MULCH	2 TONS/ACRE 1500 LB./ACRE ⁴ 2000 LB./ACRE
WOOD CHIP APPLICATION AREAS	PERMANENT GRASS AND/OR LEGUME SEEDING COVERED BY HAY OR STRAW MULCH ON ALL AREAS THAT HAVE BEEN RESTORED TO FINAL GRADE. THIS DOES NOT APPLY TO AREAS STABILIZED BY OTHER MEANS SUCH AS JUTE MATTING OR PERMANENT EROSION CONTROL MIX.	CRIMPED STRAW MULCH OR PAPER MULCH OR WOOD FIBER MULCH	2 TONS/ACRE 1500 LB./ACRE ⁴ 2000 LB./ACRE
NOTES: 1. STRAW AND HAY MULCH MAY BE USED INTERCHANGEABLY, EXCEPT IN WETLAND AREAS WHERE STRAW MULCH WILL BE REQUIRED. 2. DOUBLE RATE OF WOOD FIBER MULCH WHEN USED IN CRITICAL AREAS. 3. STRAW, HAY, OR HYDROMULCH (WOOD FIBER OR PAPER MULCH AS APPROPRIATE) WILL PROVIDE 90 PERCENT GROUND COVERAGE (SEE ECM APPLICATION RATES BELOW. 4. PAPER MULCH IS ACCEPTABLE FOR USE DURING THE GROWING SEASON, ON SLOPES >30 PERCENT AND IN AREAS WHERE VEGETATION HAS NOT ESTABLISHED WELL, ADDITIONAL HAY MULCH WILL BE ADDED AS A WINTERIZING MEASURE.			

MULCH ANCHORING REQUIREMENTS

- ON SLOPES GREATER THAN 8 PER CENT, HAY OR STRAW MULCH WILL BE FIRMLY ANCHORED INTO THE SOIL UTILIZING ONE OF THE FOLLOWING METHODS:
- CRIMPING WITH A STRAIGHT OR NOTCHED MULCH CRIMPING TOOL (FARM DISCS WILL NOT BE ALLOWED);
 - TRACK WALKING WITH DEEP-CLEATED EQUIPMENT OPERATING UP AND DOWN THE SLOPE (MULCH CRIMPED PERPENDICULAR TO THE SLOPE) ON SLOPES <25 PERCENT;
 - APPLICATION OF MULCH NETTING;
 - APPLICATION OF 500 LB./ACRE OF WOOD FIBER MULCH OVER STRAW/HAY MULCH; AND
 - COMMERCIALY AVAILABLE TACKIFIERS (EXCEPT WITHIN 100 FEET OF WATERBODIES OR WETLANDS).

SEED MIX SPECIFICATIONS		
SEED MIX NAME	SEED MIX COMPONENTS	LB./ACRE ¹
TEMPORARY SEED MIX	ANNUAL RYEGRASS	40
PERMANENT UPLAND SEED MIX	REDTOP CREEPING RED FESCUE TALL FESCUE BIRDSFOOT TREFOIL	4 40 40 16
WOODCHIP APPLICATION SEED MIX	CREEPING RED FESCUE REDTOP TALL FESCUE CROWN VETCH	20 4 30 30
WETLAND SEED MIX	ANNUAL RYEGRASS	40
SUPPLEMENTAL WINTER SEED MIX ²	WINTER RYEGRASS	120
NOTES: 1. INCREASE SEEDING RATES 10% WHEN HYDROSEEDING 2. WINTER RYE WILL BE ADDED TO PERMANENT UPLAND MIX AT A RATE OF 120 LB./ACRE BETWEEN OCTOBER 1 AND APRIL 15		

SUMMARY OF SEEDING REQUIREMENTS		
CONDITION	TIMING ^{1,2}	SEED MIX
TEMPORARY SEEDING ³	TEMPORARY SEED BETWEEN APRIL 15 AND OCTOBER 1 ONLY. DISTURBED AREAS OR SPOIL STOCKPILES WILL BE SEEDED IMMEDIATELY IF FURTHER DISTURBANCE IS NOT EXPECTED FOR 30 DAYS OR MORE.	ANNUAL RYEGRASS
PERMANENT SEEDING ^{3,4}		
UPLAND PORTIONS OF THE CONSTRUCTION AREA	DISTURBED AREA WILL BE SEEDED WITHIN 2 WEEKS OF FINAL GRADING.	PERMANENT UPLAND MIX
SLOPES > 3:1	DISTURBED AREA WILL BE SEEDED IMMEDIATELY AFTER SEEDBED PREPARATION.	PERMANENT UPLAND MIX
WETLANDS	DISTURBED WETLANDS WILL BE SEEDED WITHIN 6 DAYS OF FINAL GRADING.	ANNUAL RYEGRASS
WOODCHIP APPLICATION AREAS	DISTURBED AREA WILL BE SEEDED WITHIN 2 WEEKS OF FINAL GRADING.	WOODCHIP APPLICATION SEED MIX
WINTER DORMANT SEEDING	DORMANT SEED BETWEEN OCTOBER 1 AND APRIL 15 ONLY. NO SEEDING WILL OCCUR IF SNOW DEPTHS EXCEED 1 INCH.	PERMANENT UPLAND MIX PLUS WINTER RYEGRASS
NOTES: 1. WEATHER CONDITIONS PERMITTING. 2. AREAS THAT DO NOT SUCCESSFULLY REVEGETATE WITHIN APPROPRIATE PERIOD OF TIME WILL BE RESEED AS NECESSARY. 3. LOOSEN COMPACTED SOIL TO A MINIMUM DEPTH OF 4 INCHES. 4. TOP DRESS WITH 6 INCHES LOAM, AS NEEDED.		

FERTILIZER AND LIMESTONE REQUIREMENTS


IN GENERAL, FERTILIZER AND LIME APPLICATION RATES WILL, IF NEEDED, FOLLOW THE GUIDELINES IDENTIFIED BELOW UNLESS SITE SPECIFIC SOIL TESTS IDENTIFY THE NEED FOR ALTERNATIVE FERTILIZER/LIME APPLICATION RATES. FERTILIZER WILL BE APPLIED TO UPLAND AREAS PRIOR TO SEEDING AT A RATE OF 800 POUNDS PER ACRE USING 10-20-20 (N-P205-K20) OR EQUIVALENT. GROUND LIMESTONE (EQUIVALENT TO 50 PERCENT CALCIUM PLUS MAGNESIUM OXIDE) WILL BE APPLIED AT A RATE OF 3 TONS PER ACRE. AN EQUIVALENT MIXTURE OF FERTILIZER AND LIME MAY BE APPLIED USING THE HYDROSEEDING METHOD. NO LIME OR FERTILIZER WILL BE APPLIED TO WETLANDS.

ECM APPLICATION RATES

ECM CAN BE USED AS A SLOPE REINFORCEMENT OR MULCH ON SLOPES THAT ARE 2:1 OR LESS, ON FROZEN GROUND OR FORESTED AREAS, AND AT THE EDGE OF GRAVEL PARKING AREAS AND ACTIVE CONSTRUCTION AREAS. ECM USED AS MULCH IS APPLIED AT DIFFERENT THICKNESS DEPENDING ON THE SLOPE AND SLOPE LENGTH:

- FOR SLOPES OF 3:1 OR LESS, APPLY EROSION CONTROL MIX 2 INCHES THICK PLUS AN ADDITIONAL ½ INCH PER 20 FEET OF SLOPE UP TO 100 FEET (E.G. 3 INCHES THICK FOR 60 FEET OF SLOPE; 4 INCHES THICK FOR 100 FEET OF SLOPE).
- FOR SLOPES BETWEEN 3:1 AND 2:1, APPLY EROSION CONTROL MIX 4 INCHES THICK PLUS AN ADDITIONAL ½ INCH PER 20 FEET OF SLOPE UP TO 100 FEET (E.G. 5 INCHES THICK FOR 60 FEET OF SLOPE; 6 INCHES THICK FOR 100 FEET OF SLOPE).

WHEN THE ECM IS USED AS MULCH, IT MUST BE SPREAD EVENLY AND MUST PROVIDE 100 PERCENT SOIL COVERAGE. THE EROSION CONTROL MIX WILL NOT SUPPORT GRASS BUT WILL SUPPORT CLOVER AND OTHER LEGUMES AND WOODY VEGETATION. VEGETATION CAN BE PROMOTED BY SEEDING OR IT CAN BE LEFT TO OCCUR NATURALLY.



ELEVATION

SECTION

1. WOVEN WIRE FENCE TO BE FASTENED TO FENCE POSTS WITH WIRE TIES OR STAPLES.
2. FILTER CLOTH TO BE FASTENED SECURELY TO WOVEN WIRE FENCE WITH TIES SPACED EVERY 24" AT TOP AND MIDSECTION.
3. WHEN TWO SECTIONS OF FILTER CLOTH ADJOIN EACH OTHER THEY SHALL BE OVERLAPPED BY 6" AND FOLDED.
4. MAINTENANCE SHALL BE PERFORMED AS NEEDED AND MATERIAL REMOVED WHEN BUILD-UP REACHES 1/3 THE HEIGHT OF THE FENCE.

POSTS:

STEEL "T" OR "U" TYPE OR 2" HARDWOOD.

FENCE:

WOVEN WIRE: 14 1/2 GA 6" MAX MESH OPENING.

FILTER CLOTH:


FILTER X, MIRAFI 100X, STABILINKA T140N OR APPROVED EQUAL.

PREFABRICATED UNIT:

ENVIROFENCE OR APPROVED EQUAL.

SILT FENCE DETAILS


NOT TO SCALE



PROFILE

"L" = THE DISTANCE SUCH THAT POINTS "A" AND "B" ARE OF EQUAL ELEVATION

SLOPE (FT/FT)	LENGTH (FT/FT)
0.020	100
0.030	66
0.040	50
0.050	40
0.080	25
0.100	20
0.120	17
0.150	13




EROSION CONTROL SOIL/BARK MIX SHALL CONSIST OF SHREDDED BARK, STUMP GRINDINGS, COMPOSTED BARK OR FLUME GRIT AND FRAGMENTED WOOD GENERATED FROM WATER-FLUME LOG HANDLING SYSTEMS. THE MIX SHALL CONFORM TO THE FOLLOWING:
1. pH - 5.0 to 8.0;
2. SCREEN SIZE: 6" - 100% PASSING 3/4" - 70% TO 85% PASSING FINE SANDS
3. ORGANIC MATERIAL 20% - 100% (DRY WEIGHT BASIS) ORGANIC PORTION MUST BE FIBROUS AND ELONGATED
4. SOLUBLE SALTS SHALL BE < 4.0 mmhos/cm

MIX SHALL NOT CONTAIN LARGE PORTIONS OF SILTS, CLAYS OR FINE SANDS
3. ORGANIC MATERIAL 20% - 100% (DRY WEIGHT BASIS) ORGANIC PORTION MUST BE FIBROUS AND ELONGATED
4. SOLUBLE SALTS SHALL BE < 4.0 mmhos/cm

EROSION CONTROL BERM


NOT TO SCALE



NOTE: INSTALL WHERE INDICATED ON SITE GRADING PLAN AND AS NEEDED BY SPACING REQUIREMENTS.

CHECK DAM DETAILS

NOT TO SCALE



1. EXCAVATE THE CHANNEL AND SHAPE IT TO AN EVEN CROSS-SECTION AS SHOWN. WHEN STAKING INDICATE A 0.2' OVERCUT AROUND THE CHANNEL PERIMETER FOR SILTING AND BULKING.
2. GRADE SOIL AWAY FROM CHANNEL SO THAT SURFACE WATER MAY ENTER FREELY.
3. APPLY LIME, FERTILIZER AND SEED TO THE CHANNEL AND ADJOINING AREAS IN ACCORDANCE WITH THE EROSION CONTROL PLAN.
4. SPREAD HAY OR STRAW MULCH AT THE RATE OF 100LB/1000 SF.
5. HOLD MULCH IN PLACE IMMEDIATELY AFTER SPREADING WITH A PLASTIC NETTING INSTALLED AS SHOWN.
6. START LAYING THE NET FROM THE TOP OF THE UPSTREAM END OF THE CHANNEL AND UNROLL IT DOWN GRADE. DO NOT STRETCH THE NETTING.
7. BURY THE UP SLOPE END AND STAPLE THE NET EVERY 12" ACROSS THE TOP END. EVERY 3 FT AROUND THE EDGES AND ACROSS THE NET SO THAT THE STRAW IS HELD CLOSELY AGAINST THE SOIL. HOWEVER, DO NOT STRETCH THE NETTING WHEN STAPLING.
8. NETTING STRIPS SHOULD BE JOINED TOGETHER ALONG THE SIDES WITH A 3" OVERLAP AND STAPLED TOGETHER.
9. TO JOIN ENDS OF STRIPS, INSERT A NEW ROLL OF NET IN A TRENCH AS WITH THE UP SLOPE END AND OVERLAP IT 18" WITH THE PREVIOUSLY LAID UPPER ROLL. TURN UNDER 6" OF THE 18" OVERLAP AND STAPLE EVERY 12" ACROSS THE END.

GRASS LINED CHANNEL

NOT TO SCALE

NO.	REVISION	DATE	BY	CK	P.E. STAMPED BY	P.E. No.
B	EDIT MULCH/SEEDING SPECS	4/5/12	CMH	SJW	DTB	6796

ISSUED FOR PERMITTING
NOT FOR CONSTRUCTION



CLIENT APPROVAL		EROSION CONTROL NOTES & DETAILS	
APPROVED BY		DCP SEARSPORT, LLC	MAINE
COMPANY		SEARSPORT	
DATE		REVIEWED	
		PGT DESIGNED	
		CMH DRAWN	
		PMM CHECKED	
		DTB APPROVED	
		SCALE: AS NOTED	
		249 WESTERN AVENUE AUGUSTA, ME 04330 PROJECT NO: 179023 DATE: 05/12/11	REV. B
		179023-C4	